


BRUHAT BANGALORE MAHANAGRA PALIKE


FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Package-8" 1. Improvement of roads and drain at kogilu layout main road and cross road in ward no 05 byatarayanapura sub division 2. Improvement of roads and drain at kattigenahalli kuvempunagara cross road in ward no 05 byatarayanapura sub division 3. Improvement of drain at dwarakanagara srirama temple road in ward no 05 byatarayanapura sub division 4. Improvement of roads and drain at kattigenahalli surrounding area in ward no 05 byatarayanapura sub division 5. Improvement of roads and drain at nirantara layout in ward no 05 byatarayanapura sub division 6. Improvement of drain and asphaltting to road at agrahara layout harihara temple surrounding area in ward no 05 byatarayanapura sub division
2	Estimate cost / Amount	Rs.300.00 Lakhs
3	Name of Contractor	Sri.A.CHENNAREDDY
4	Amount of Contract	Rs.30448142.40/-
5	Agreement No	201/2017-18, Dated:23-03-2018
6	No. and date under which the work order has been issued	201/2017-18, Dated:23-03-2018
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	31-07-2018
9	Date of receipt of application in the sub-division office	31-07-2018
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	85% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	22-12-2018
15	Date of recommending time limit applied	22-12-2018

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Remaining 15% to be completed
18	Probable time required for completion of remaining work	22-12-2018
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to delay in laying of UGD and Water supply pipelines by BWSSB
22	Recommendation of Executive Engineer	Due to delay in laying of UGD and Water supply pipelines by BWSSB EOT may be accorded till 22-12-2018 (92 Days) without levying penalty for the contractor.


Assistant / Junior Engineer
Project Sub Division, BBMP


Asst Executive Engineer
Project Sub Division, BBMP


Executive Engineer, Project Division 2
Yelahanka Zone, BBMP 21/12


Chief Engineer
Yelahanka Zone, BBMP